



Wake County Environmental Services Department Water Quality Division, Watershed Management Section 336 Fayetteville St. ● P.O. Box 550 ● Raleigh, NC 27602 TEL 919 856-7400 ● FAX 919 743-4772

Project Nam		Eleven at Wallbrook ot11)	Watershed	Lower Neuse	Jurisdiction	Rolesville	
. roject rium			Date Processing	Lower Nease	Disturbed	Holesvine	
Date Receive	d 03	3/04/2024	_	03/18/2024		1.31	
S&E Permi	t		S&E				
Numbe	r SE	C-119905-2024	Plan Review Fee	\$328.00 PAID	S&E Permit Fee	\$328.00 PENDING	
SW Permi	t		sw				
Numbe	r <u>SV</u>	VF-119906-2024	Plan Review Fee	\$327.50 PAID	SW Permit Fee	\$328.00 PAID	
Financial Respons	sible F	Party (FRP):	Enginee	·:			
		Landco, LLC/Austin Willia		me: Ark Consul	ing/Bryan Fagundus	5	
Address: 2848		et Suite 2, Wrightsville, No	Δddr	ess: 2755-B Cha	rles Blvd., Greenville	e, NC 2758	
Phone: 704-6	521-64		Pho	ne: 252-5588-0	9888		
Email: awilli			Email: N/A				
Plan Date/Revi	sion D	ate: 9/13/2024					
Tian Date, nevi		3/13/2024					
Review Status:		Construction Plan Not Approved and Incomplete (Items 1-4 required to be a complete submittal)					
9/26/2024	Construction Plan Not		approved and requ	ires additional in	formation		
Construction Pla	. Povi	ow Comments					
			rr.				
		"X" were noted as either in s for construction plan ap		rovided. Enginee	r comments are in F	and provide the	
				l Development Or	dinance (UDO) Artic	le 10	
	References for Erosion and Sediment Control: <u>Wake County Unified Development Ordinance (UDO) Article 10</u> References for Stormwater Management are as follows:						
ROLESVILLE: Tow	n of R	olesville Land Developme	nt Ordinance <u>Appe</u>	ndix B: Flood Dan	nage Prevention and	<u> Stormwater</u>	
		1.2 Stormwater Managem					
		endell Unified Developmen		Chapter 6: Enviro	onmental Protection	, adopted 7/26/10.	
	-	bulon, NC Code of Ordinan					
		ntrol and Stormwater Join		uired to initiate p	rocessing)		
		<u>s</u> (Required to initiate pro FALS: The first resubmittal		coguent Sterming	ator rocubmissions	oguiro a \$150	
_		on Fee and Erosion Contro	•	•		equile a \$150	
3. Nota	ized \	Wake County Financial Res	sponsibility/Owner	ship Form (Requi	red to initiate proce	ssing)	





		a.	The application must include the owner's notarized written consent for the applicant to submit an erosion and sedimentation control plan and to conduct the anticipated land-disturbing activity if the applicant is not the owner of the land to be disturbed [10-30-2-(B)-(2)-(c)]		
	4.	Other documents:			
	\boxtimes	a. Engineering Approval: Copy of approval notification for projects in a municipality's zoning jurisdiction			
		b. 401/404 Documentation (Buffer determination letters, PCN application, comments, and approval) Documentation of wetland delineations.			
		c.	NCDOT Approval (Temporary Construction Entrances, Encroachment Agreements)		
		d.	Encroachment agreement(s) completed, signed and notarized for all off-site construction		
\boxtimes	5.	Cover letter stating the purpose of the submission, describing site drainage, stormwater management objectives, and how the proposed stormwater management plan will meet the objectives and be implemented RESUBMITTALS: A letter detailing any changes, comments, proposed solutions to review comments, etc.			
	6.	Copy of the USGS Quad Map with delineated project limits			
	7.	Copy of the Wake County Soil Survey map with delineated project limits from 1970 manuscript			
	8.	One (1) electronic copy of a complete set of construction drawings for 1st resubmission, number (#) copies for final approval.			
	9.	One (1) electronic copy of the Municipal Stormwater Design Tool (<u>click here</u>); submit Excel workbook (Site Data Sheet, Drainage Area Sheets, Site Summary Sheet, BMP Sheets, and BMP Summary sheet)			
	10.	Drainage Area Maps with stormwater discharge points and Tc flow paths (existing/post construction/post BMP) Completed SCM and conveyance must be in place for approval.			
	11.	Drainage Area Map showing drainage areas to erosion control devices (can delineate on plan sheets)			
	12.	Stormwater and Erosion Control Calculations:			
		a.	Sediment basin design (See website for Wake County Design Criteria)		
		b.	Ditches, swales, and channels: Q10/V10. Tractive force (shear stress), capacity and geometry		
		c.	Dissipaters: Q10 velocities, stone size and dimensions		
		d.	Velocity calculations for stormwater runoff at points of discharge resulting from a 10-year storm after development were not provided or do not comply		
		e.	Support data for all stormwater practice designs, such as inflow/outflow rates, stage/storage data, hydrographs, outlet designs, infiltration rates, water elevations, design output, summary, etc.		
		f.	Other hydraulic and hydrologic computations critical to the plan/designs		
		g.	Signature, Date and Professional Seal: for all Stormwater design management proposals, i.e., calculations, BMP designs, operations/maintenance/budget/as built/inspections/manuals		
	13.	Draft Stormwater Agreement and draft Maintenance Agreement			
\boxtimes	14.	Proposed Site Plan:			






	a.	Combined Erosion Control, Stormwater and Floodplain Approval Block (Cover Sheet)
	b.	Location/Vicinity Map
	c.	North arrow, graphic scale, drafting version date, legend and professional seal
	d.	Existing and proposed contours: plan and profiles for roadways
	e.	Boundaries of tract: including project limits
	f.	Table with impervious calculations - existing and proposed impervious surfaces: roads, well lots, recreation sites, single family residences, etc. (consistent with the Municipal Stormwater Design Tool inputs)
	g.	Proposed improvements: roads, buildings, parking areas, grassed, landscaped and natural areas
	h.	Lot lines, lot numbers, road names, and impervious limit on each lot rounded to nearest sq ft.
	i.	Utilities: community water and sewer, plan/profiles, easements and sediment controls
\boxtimes	j.	Stormwater Network: inlets, culverts, swales, ditches, channels and drainage easements -Stormwater network to SCM must be installed prior to approvalIn addition, please note that no additional approvals will be issued while the site is under NOV.
\boxtimes	k.	TEMPORARY SEDIMENT CONTROLS: locations and dimensions of gravel entrances, diversion ditches, silt fence, sediment basins, inlet protection, etcAll erosion control measures must be withing LOD. For example, curb inlet protection is shown outside LODWhy are pipes greyed out in C1.1? Please revise and include pipe installation in construction sequence.
	l.	Sediment Basin Dewatering Bags: Provide a dewatering bag and location pad adjacent to all sediment basins for maintenance and closeout. Label the bag and pad with dimensions.
	m.	Stream Culvert Construction Phasing: Provide a detailed construction sequence for installation of culverts at streams and show the stream crossing(s) on the erosion control plan sheets. Include all applicable details related to managing the stream flow during the culvert installation (silt bags, pump around, impervious dikes, etc.).
	n.	Stream Protection: Design temporary sediment storage during the construction phase of stream culvert installation on all four-corners of the stream crossing (where applicable) and show on the erosion control plan sheets. Provide erosion control blankets on all permanent slopes of culvert at stream crossing.
	о.	PERMANENT EROSION CONTROLS: locations and dimensions of dissipaters, ditch linings, armoring, level spreaders, retaining walls, etc.
	p.	DETAILED COMMENTS REGARDING PERMANENT SEDIMENT CONTROLS:
	q.	Location and requirements for stockpiles (see website for Stockpile Requirements)
\boxtimes	r.	Wake County Construction Sequence (Provide project specific details as needed) -Provide specific sequence to this site by phases. If grayed pipe is not installed as part of this permit, then do not show it at all. If it is installed with this permit, then do not gray it. Gray indicated that the pipe is existing.



		s.	Wake County Construction Details		
		t.	Wake County Stabilization Guidelines		
			Wake County Basin Removal Sequence		
		u.	Wake County must grant permission to convert the sediment basin over to stormwater use prior to completing any related work (construction sequence or note elsewhere on the plan should indicate this).		
		٧.	Show all Riparian Buffers (Neuse: [15A NCAC 2B .0714])		
		w.	Delineation of current FEMA boundaries (floodway, non-encroachment areas, flood fringe and future/0.2%)		
	\boxtimes	x.	PERMANENT STORMWATER MANAGEMENT STRUCTURES: locations and types of all proposed stormwater management structures (grass swale, wet/dry detention basin, filtering/infiltration basin, bioretention, etc.) -Stormwater network to completed SCM must be installed.		
		y.	DETAILED COMMENTS REGARDING PERMANENT STORMWATER MANAGEMENT: -SCM must be in place prior to approval of stormwater discharge if the SCM is used to show compliance with stormwater requirements.		
		z.	Proposed stormwater easements, access lanes and backwater easements. Provide and label minimum 20 ft. Access easement and 10 ft. Maintenance easement from toe of stormwater pond embankment.		
Stan	dards	and Re	equirements		
			h an "X" note relevant standards to be applied to the proposed development. Notes in RED provide review		
			r any required elements to comply with standard.		
			nces are shown in brackets.		
		Storn	nwater Review Required – All residential subdivision development must submit a plan to comply with the		
		applic	cable municipalities' stormwater ordinance. Office, institutional, commercial or industrial development		
_			disturbs greater than 20,000 square feet is required to comply with the stormwater management		
\boxtimes	15.	_	ations. Development and redevelopment that disturb less than 20,000 square feet are not exempt if such		
			ties are part of a larger common plan of development or sale, even though multiple, separate or distinct		
			ties take place at different times on different schedules.		
		Rolesville [1.2.1.(E)], Wendell [6.5(F)], Zebulon [151.05]			
			nwater Permit – is required for all development and redevelopment unless exempt pursuant to the Code of ances. A permit may only be issued subsequent to a properly submitted, reviewed and approved stormwater		
\boxtimes	16.		management plan and permit application.		
	10.		Rolesville [1.2.3.(B)(2)], Wendell [6.5(F)(3)], Zebulon [151.21(A)]		
		Note: A permit may not be required if there are no post-construction requirements (i.e. SCMs).			
\boxtimes			 For projects requiring stormwater treatment for quality and/or quantity control, the applicant must 		
	17	1) co	mply with the NC Stormwater Design Manual Rolesville [1.2.4.(B)(2)], Wendell [6.5(N)(2)], Zebulon [151.07]		
	17.	-	well as Completion of Improvements and Maintenance, prior to issuance of a certificate of compliance or		
		occupancy. Rolesville [1.2.5], Wendell [6.5(O)], Zebulon [151.50 – 151.56]			
			lards Based on Project Density – In accordance with the definitions, projects are identified as Ultra Low-		
	18.		ty (15% or less Built-Upon Area, referred to as BUA, and less than one dwelling unit per acre), Low-Density		
		-	e than 15% BUA and no more than 24% BUA), and High-Density (24% or more BUA). ville [7.5.4], Wendell [6.5(E)], Zebulon [151.10]		
			viiie / .J.4 , vveiideii 0.J(E) , Zebuioii 131.10		



		Standards for Liltra Low and Low Density Projects
		Standards for Ultra-Low and Low-Density Projects:
		Use of vegetated conveyances to maximum extent practicable
		Location of development and redevelopment outside Riparian Buffer and Flood Protection Zones
		 Recorded deed restrictions or protective covenants to ensure future development maintains
		consistency with approved project plans
		 Permanent SCMs (Stormwater Control Measures) are to be designed in accordance with and as
		specified in the North Carolina Department of Environmental Quality's Design Manual.
		 For Low-Density only, no net increase in peak flow leaving the site from the pre- development
	ш	conditions for the 1 yr-24hr storm. Runoff volume drawdown time shall be a minimum of 48 hours, but
		not more than 120 hours.
		Residential runoff after development must not exceed the Target Curve Numbers listed in the chart
		"Maximum Composite Curve Number, by Soil Group".
		Ultra-Low and Low-Density projects may be eligible for target curve number credits.
		Wendell Only : Nitrogen export limited to 3.6 pounds per acre per year unless project achieves classification as
		an LID Project.
		Rolesville [1.2.4(A)(1-3)], Wendell [6.5(M)(1)], Zebulon [151.35(A-C)]
		Standards for High-Density Projects:
		Measures shall control and treat runoff from the first inch of rain. Runoff volume drawdown time shall
		be a minimum of 48 hours, but not more than 120 hours.
		 Structural measures shall be designed to have a minimum of 85 % average annual removal for Total
		Suspended Solids (TSS)
	\boxtimes	
		Permanent SCMs (Stormwater Control Measures) are to be designed in accordance with and as Specified in the North Careline Penertment of Environmental Quality's Penign Manual
		specified in the North Carolina Department of Environmental Quality's Design Manual.
		No net increase in peak flow leaving the site from the pre -development conditions for the 1 yr-24hr The proof of the large description of the proof of
		storm. Runoff volume drawdown time shall be a minimum of 48 hours, but not more than 120 hours.
		• Location of development and redevelopment outside Riparian Buffer and Flood Protection Zones
		Rolesville [1.2.4(A)(4)], Wendell [6.5(M)(4)], Zebulon [151.35(D)]
		Low Impact Development (LID) Classification:
		All development or redevelopment may be submitted for LID classification
		Development must mimic the pre-developed hydrologic conditions of the site, as defined as "woods in
		good condition" for the 2-yr, 24 hr storm, within 10%.
		Techniques required to achieve LID classification
	Ш	Natural site design
		Bio-retention systems or on-site infiltration (at least one must be used)
		At least two other techniques from the list provided in Rolesville [1.2.4.(B)(5)(e)], and Zebulon
		[151.36(E)(5)]
		At least one other technique from the list provided in Wendell [6.5(N)(5)(e)]
		Decrease Impact Analysis Degrised analysis using the "400/ mule" dusing an analystic of the 40 years
		Downstream Impact Analysis – Required analysis using the "10% rule" drainage area evaluation of the 10-year, 24-hour peak flow of the pre/post development to determine if the project will have any impacts on flooding or
	19.	channel degradation downstream of the project site in accordance with Rolesville [1.2.4.(B)(1)] Wendell
		[6.5(N)(1)], Zebulon [151.36(A)].
		nty UDO Article 10 - Erosion and Sedimentation Control Requirements
(App	olies to	Rolesville, Wendell and Zebulon)





\boxtimes	20.	Erosion Control: This project will require a Land Disturbance Permit if it involves greater than one acre of disturbance. Note: If the land disturbance is part of a common plan of development that is greater than one acre of disturbance, an Approved Erosion and Sediment Control Plan and Land Disturbance Permit are required for each individual tract or parcel disturbance within the common plan of development, regardless of land disturbance acreage in each tract/parcel.		
\boxtimes	21.	Minimum Standards [Article 10-20-1] – All soil erosion and sedimentation control plans and measures must conform to the minimum applicable standards specified in North Carolina's Erosion and Sediment Control Planning and Design Manual. Erosion control devices must be installed to prevent any offsite sedimentation for any construction site regardless of the size of the land disturbance.		
	22.	Operation in Lakes or Natural Watercourses [Article 10-20-3] — Land disturbing activity in connection with construction in, on, over, or under a lake of natural watercourse must minimize the extent and duration of disruption of the stream channel. Where relocation of a stream forms an essential part of the proposed activity, the relocation must minimize unnecessary changes in the stream flow characteristics.		
	23.	Standards for High Quality Water (HQW) Zones [Article 10-20-11] Land-disturbing activities to be conducted in High Quality Water Zones must be designed as follows:		
		a.	Uncovered areas in High Quality Water (HQW) zones must be limited at any time to a maximum total area of 20 acres within the boundaries of the tract.	
		b.	Maximum Peak Rate of Runoff – Erosion and sedimentation control measures, structures, and devices within HQW zones must be planned, designed and constructed to provide protection from the runoff of the 25-year storm.	
		C.	Settling Efficiency – Sediment basins within HQW zones must be designed and constructed so that the basin will have a settling efficiency of at least 70% for the 40 micron (0.04mm) size soil particle transported into the basin by the runoff of that 2-year storm which produces the maximum peak rate of runoff.	
		d.	Grade – The angle for side slopes must be sufficient to restrain accelerated erosion (side slopes no steeper than two (2) horizontal to one (1) vertical if a vegetative cover is used for stabilization unless soil conditions permit a steeper slope or where the slopes are stabilized by using mechanical devices, structural devices or other acceptable ditch liners)	
Neuse Riparian Buffer Rules				
	25.	Due to the location of this project, it should be noted that a rule to protect and maintain existing buffers along watercourses in the Neuse River Basin became effective on July 22, 1997. The Neuse River Riparian Area Protection and Maintenance Rule (15A NCAC 2B .0714) applies to all perennial and intermittent streams, lakes, ponds and estuaries in the Neuse River Basin with forest vegetation on the adjacent land or "riparian area".		
Nor	th Card	lina G	eneral Statute § 113A-61 (c) - Right to Appeal the Decision	
\boxtimes	26.	The a	pplicant has the right to appeal this decision per North Carolina General Statute § 113A-61 (c).	
Add	itional	Sugge	sted Changes/Comments	
	27.			



Wake County Environmental Services Department Water Quality Division, Watershed Management Section 336 Fayetteville St. • P.O. Box 550 • Raleigh, NC 27602 TEL 919 856-7400 • FAX 919 743-4772

WMCPDR - ROLESVILLE, WENDELL, ZEBULON WATERSHED MANAGEMENT **CONSTRUCTION PLAN DISAPPROVAL AND REVIEW COMMENTS**

Environmental jeevan.neupane@wake.gov Jeevan Neupane, PE **Contact Info:**

919-819-8907 **Consultant:**

Environmental janet.boyer@wake.gov **Contact Info:**

Janet S. Boyer, PE, CFM **Engineer:** 919-856-7422