

Project: Jones Dairy Storage Date: 5/1/2024
Project Number: SDP-23-03
Contact: Will Altman
Phone: (919) 866-4938
Email: William.Altman@timmons.com

Comments from the Town of Rolesville review has been addressed below. Our responses are in red.

REVIEW COMMENTS:

Sheet C4.1

1. Conc cradles are only for water/sewer and storm crossings.
Response: Concrete cradle has been removed. Please see sheet C4.2 for the updated sanitary sewer profile.
2. This may need to be relocated as well. 18" min separation is needed.
Response: Minimum separation is now provided between underground CATV and proposed sanitary sewer line. Please see sheet C4.2 for the updated sanitary sewer profile.