## STORMWATER CONTOL STRUCTURE WET DETENTION MAINTENANCE AGREEMENT

PROJECT:		Parker Ridge Subdivision - Wet Pond #1					
RESP	ONSIBI	LE PARTY:	Lennar Corporation		PHONE #: _	(919) 608-7567	
ADDR	ESS:_		00 Perimeter Park Drive Suite 112 prrisville, NC 27560				
a. b. c.	Monthly or after every runoff producing rainfall, whichever comes first:  Remove debris from trash rack.  Check and clear orifice of any obstructions.  Check pond side slopes; remove trash, repair eroded areas before next rainfall.						
<ul><li>II. a.</li><li>b.</li><li>c.</li><li>d.</li><li>e.</li></ul>	Quarterly Inspect the collection system (i.e., catch basin, piping, grassed swales) for proper functioning. Clear accumulated trash from basin grates, and basin bottoms, and check piping for obstructions. Check impoundment dam and inlet pipes for undercutting / critter holes. Repair if necessary. Repair any broken pipes. Replace rip rap that is choked with sediment.						
iii. a. b. c.	Semi-Annually Remove accumulated sediment from bottom of outlet structure. Check pond depth at various locations. If depth is reduced to 75% of original design depth, remove sediment to original design depth. Reseed grassed swales twice yearly. Repair eroded areas immediately.						
a. b. c. d. e. I,	woody vegetation. Avoid "lawn" type maintenance to reduce geese populations.  Wetland plants are encouraged along pond perimeter. Invasive species such as cattails shall be removed.  All components of impoundment system to be kept in good working order.  In case the ownership of the Impoundment Transfers, the current owner shall, within thirty (30) days of transfer of ownership, notify the Wake County Environmental Services, Flood and Stormwater Section of such ownership transfer.  This property and impoundment is also subject to the Operation and Maintenance Manual filed with the register of deeds.						
Signature:				Date:		<u> </u>	
foregoi	ng instru	do hereby ce day ıment. Witnes	, a Notary Public fo tify that of, s my hand and officia	al seal,		, County of onally appeared due execution of the	